GOVERNMNET OF ANDHRA PRADESH

ABSTRACT

Water Resources Department – Modernization of Krishna Delta System – Krishna Western Delta – Modernization of Romperu Left Arm from Km.9.673 to Km.24.400 and Vetapalem Straight cut including all in falling drains under Package No.15/DR/KDS/G/2009-10 – Revised Estimate of an amount of Rs.5657.545 lakhs & LOC – Orders - Issued.

WATER RESOURCES (Projects-II) DEPARTMENT

G.O.RT.No. 91 **Dated: 19-02-2020.**

Read the following

1) G.O.MS.No.259, I&CAD(PW.MAJ.IRR.VII)Department, dated:29.11.2007.
2) From the CE, KDS, letter No.CE/KDS/VJA/OT-2/AE 6/Pkg.No. 15/287, dated:30.01.2019, 03.06.2019, 03.09.2019 & 26.10.2019.

-------XXXX--------

ORDER:-

In the reference 2nd read above, the Chief Engineer, Krishna Delta System, Vijayawada while submitting the revised estimate has stated that "Modernization of Romperu Left Arm from Km.9.673 to Km.24.400 and Vetapalem straight cut including all in falling drains" under Package No.15/DR/KDS/G/2009-10 was awarded to M/s GVR Infra Projects Ltd., Hyderabad vide SE's Agreement No.14SE/2010-11, dated:04.06.2010 for an amount of Rs.3815.87 Lakhs @ (+)4.451% excess with an agreement period of 51 months i.e., up to 03.09.2014 and the work is in progress. The Chief Engineer has stated that Technical sanction was accorded for an amount of Rs.4438.58 Lakhs, where in an amount of Rs.2,62,50,000/- was kept towards Land Acquisition in the Technical Sanctioned estimate. The Land Acquisition proposals were submitted to the Collector, Ongole for Modernization of Aleru drain above Commamuru canal. Later, the RDO, Ongole has requested to deposit an amount of Rs.16,46,67,500/- for land compensation to the land owners of Pavuluru, Idupulapadu, Inkollu, Daggupadu and Kodavalaripalem villages to an extent of 117.27 Acres. The Chief Engineer has requested the Government to accord necessary sanction for Rs.13,84,17,500/- in excess over the Technical sanction amount of Rs.2,62,50,000/- and to release LOC for the total amount of Rs.16,46,67,500/- for arranging payment for Land Acquisition to Revenue Authorities under Head of account "4700-COL-M&MI-01-MI Commerial-MH136-KDS-GH-11-530/531.

2) Government after careful examination of the proposal, hereby accord Revised Estimate of an amount of Rs.5657.545 lakhs (Rupees five thousand six hundred fifty seven lakhs fifty four thousand and five hundred only) against Technical sanction amount of Rs.4438.58 Lakhs (i.e.,27.46% excess due to inclusion of Land Acquisition amount to be paid for Revenue authorities) for the work **"Modernization of Romperu Left Arm from Km 9.673 to Km 24.400 and Vetapalem straight cut including all in falling drains" under Package No.15/DR/KDS/G/2009-10** and also to release LOC for the total amount of Rs.1646.68 Lakhs for arranging payment for Land Acquisition to Revenue Authorities (The details of the provisions of the above work is annexed to this order), under Head of Account "4700 Capital Outlay on Major Irrigation -01 Major Irrigation - Commercial - M.H.136 Krishna Delta System - G.H.11 State Development Schemes – S.H (27) Canals and Distributaries -530 Major works- 531 Other Expenditure".

3) The Chief Engineer, Krishna Delta System, Vijayawada shall take necessary action accordingly.

(PTO)

4) This order issues with the concurrence of Finance (FMU-WR.II) Department vide their U.O.No.FMU0MRAS(WR2)/13/2019-FMU-WR-II Computer No.1052301, dated:05.02.2020.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

ADITYA NATH DAS
SPECIAL CHIEF SECRETARY TO GOVT

To
The Chief Engineer, Krishna Delta System, Vijayawada.

Copy to:

The P.S to Hon'ble Minister for Water Resources.
The P.S to Special Chief Secretary to Government (WRD).
The Finance (FMU-W.R-I) & (FMU- WR.II) Dept.,
The Accountant General, A.P., Vijayawada.
The Director of Works and Accounts, Ibrahimpatnam, Vijayawada.
The W.R(P&B) Department.
Sf/Sc.

// FORWARDED :: BY ORDER //

SECTION OFFICER

(Contd… Annexure)

(Annexure to the G.O.RT.No. 91 Water Resources (Projects-II) Department, dated:19.02.2020).

(Rs. in Lakhs)

S. No	Description	As per Tech. Sanction	As per Execution	Probables	As per RE now submitted	Excess/ Less
1	Working items	3510.54	2355.09	1124.78	3479.87	(-) 30.670
	Deduct Tender discount @ (-) 4.451%				(-) 162.485	(-) 162.485
2	Misc. items (loaded in IBM)(dismantling of old structures, SID operations, Labour cess, Maintenance Charges, Bankers charges etc.	142.71	31.25	139.41	170.66	27.950
3	LS Provisions (VAT, QC operations, Shifting of electrical lines, Service Tax etc.)	522.82	0.00	522.82	522.82	0.00
4	Land Acquisition	262.50	0.00	1646.68	1646.68	1384.18
5	Deduct Tender Discount @(+)4.451%	0.00	0.00	0.00	162.485	(-) 162.485
	Grand Total	4438.57	2386.34	3433.69	5657.545	1218.975

ADITYA NATH DAS
SPECIAL CHIEF SECRETARY TO GOVT